


Progress Report September 21, 2011 SW IL Levee System By Jay Martin



Update on Activities

- Design Activities
- Field Activities
- Permitting
- Risks
- Look Ahead

Design Activities



- Design and Construction Documents - Continue to advance CD's toward 60%
 - Berms
 - Cut off walls
 - Interior drainage
 - Pump stations
 - Ditching
 - Seepage blankets/toe drains
 - Wetlands mitigation
 - Utility relocations
 - Temporary construction access roads
 - Limits of disturbance
 - Existing roadway relocation

3

Field Activities



- RW testing – complete except select wells in WR
- Wetlands delineation
 - Wetland boundary field verification with USACE – Sept 6
 - Meeting with Counties for mitigation – Sept 8
 - Preparation of wetland delineation reports
- Survey - strip maps surveys about 40% complete

4

Permitting Activities



- Working our plan and schedule
- Coordinating IEPA – 401
 - Conference call IEPA/USEPA – Sept 15
- Work plan for cultural
 - Follow up call with SHPO – Sept 12
 - Schedule meeting with Corps and SHPO
- USFWS

Permitting Schedule



Schedule	Jun 2011	Jul 2011	Aug 2011	Sep 2011	Oct 2011	Nov 2011	Dec 2011	Jan 2012	Feb 2012	Mar 2011
Initial Meetings										
Ecological Reconnaissance, Wetland Delineations, and Reporting										
Coordination with USFWS/IDNR										
Pre-application meetings										
Wetland Mitigation Site Selection and Design/Mitigation Plan										
Joint Permit Application Preparation and Submittal*										
USACE review & approval										
IEPA review & approval										
Permitting Complete										

Major Risks



- 408 Process with the USACE
- 404, 401 Permitting

7

Look Ahead/Schedule



- Cultural field activities
- Wetlands mitigation design
- Continue to advance construction drawings – QA/QC in October
- Quantities and cost estimate - QA/QC in October
- Development of specs - QA/QC in October

8

Questions?

