



Memo to: Board of Directors  
From: Chuck Etwert  
Subject: Program Status Report for January 2017  
Date: January 13, 2017

Approximately 87% of the \$74.2 million of construction, involved in all ten current construction bid packages, has been completed thru December. The amount of work completed during the month was \$1,015,305. The total amount of construction completed is \$64.5 million.

Similar to last month, there was a brief spike in the elevation of the Mississippi River shortly after the last Board meeting. The river is below the ten foot elevation and is projected to remain below the five foot elevation for the next two weeks, which is good news.

At this months' meeting, the Corps of Engineers will be informing us of their intended submittal date for the certification package for the Upper Wood River Levee System in Madison County, which includes Mel Price.

I have included in your Board packet, a copy of Amec Foster Wheeler's Monthly Progress Report for January and a recent article from the Belleville News-Democrat regarding the 100-Year Level of Protection.