



Memo to: Board of Directors

From: Chuck Etwert

Subject: Program Status Report for February 2017

Date: February 13, 2017

Approximately 89% of the \$74.3 million of construction, involved in all ten current construction bid packages, has been completed thru January. The amount of work completed during the month was \$1,903,602, our largest monthly amount since last March. The total amount of construction completed is \$66.4 million.

Similar to last couple of months, the elevation of the Mississippi River rose above the ten foot elevation following the Board meeting last month. Fortunately, the contractors have been in areas where they have been able to continue to install the reinforced concrete pipe. The river as of today was at 8.59 feet and is projected to remain below the ten foot elevation for the next two weeks. Hopefully, this forecast will be more accurate than what was issued at the time of the last two Board meetings.

As you are aware, the Corps of Engineers responded to the Council's request for additional bidding information regarding the Corps' bidding procedures and providing what process and information would be made available to the Council. Unfortunately, the information received, doesn't satisfy the Board's cost-share authorization contingency, therefore the cost share issue is on the agenda again for this month. It should also be noted that it is the Corps intent to build these projects with their funds not the Council's funds.

On January 30, 2017, a Pre-Construction meeting was held on Bid Package #5A, the East St. Louis Sewer Rehabilitation Project. SAK Construction's project schedule is for construction to begin today and be completed by March 17, 2017.

I have included in your Board packet, a copy of Amec Foster Wheeler's Monthly Progress Report for February.