



Memo to: Board of Directors

From: Chuck Etwert

Subject: Program Status Report for October 2017

Date: October 16, 2017

Approximately 99.6% of the \$74.7 million of construction, involved in all ten current construction bid packages, has been completed thru September. The river remained low and the amount of work completed during the month was \$2,015,105. The total amount of construction completed is \$74.3 million. There is just slightly over three hundred thousand dollars' worth of 100-Year accreditation construction remaining to be completed.

With the construction completed during the last month, Amec Foster Wheeler will be submitting the Lower Wood River certification package to FEMA this week. Amec Foster Wheeler will be submitting MESD certification information to the Corps of Engineers by the end of the year, with the Corps submitting the MESD Levee System Evaluation Report to FEMA in the spring of 2018. This will complete the submittal of the five certification packages to FEMA.

The reprogramming request to transfer Wood River funds to East St. Louis is still being reviewed by the Assistant Secretary of the Army for Civil Works. Hopefully, a positive determination will be achieved by the end of the year.

I have included in your Board packet, a copy of Amec Foster Wheeler's Monthly Progress Report for October.