

Memo to: Board of Directors

From: Chuck Etwert

Subject: Program Status Report for July 2022

Date: July 18, 2022

## **500-Year Authorized Level Status**

## Wood River Levee System

The USACE Bid Package 08 is under construction by USACE and Wood continues to review contractor Requests for Information (RFI) and submittal reviews under the Engineering During Construction (EDC) services, being performed as Work In-Kind.

Relief Well Package 2 (RWP 2) land acquisition coordination with landowners, USACE, and stakeholders is ongoing.

Relief Well Package 3 land acquisition continues with completion anticipated by the end of 2022.

Wood is awaiting a response regarding the April 1st submittal for LERRDs credit in Wood River. The total amount requested is \$746,490.10.

Wood continues to wait for a decision from USACE regarding their November 17<sup>th</sup> letter requesting approval for the FPD Council to construct another Work In-Kind project, Bid Package #9. The Corps requested additional information regarding project scope and schedule on June 13<sup>th</sup>.

Work In-Kind credit of \$16,041,496 has been approved to date for the Wood River Levee System.

The remaining \$4,256,750 dollars of Work In-Kind credit needed, will be achieved with eligible Wood design and Bid Package #9 project mentioned above.

## MESD Levee System

The USACE Agency Technical Review (ATR) on Bid Package #11 plans started February 14 and Wood is awaiting a final report.

The Corps has started the Bidding, Constructability, Operability, Environmental, and Sustainability (BCOES) review and sent comments to Wood. Currently, Wood is addressing the comments and will provide responses later this month.

Concurrently with the BCOES process, the advertising for Bid Package #11 began on June 23<sup>rd</sup>. A pre-bid meeting and project site visit was held on July 8<sup>th</sup>. Bids are due on August 8, 2022 and it is anticipated Wood will bring a construction award recommendation at the August meeting. Current estimated construction cost is \$12,000,000.

Bid Package #18A – Wood will discuss the draft flow study report submitted USACE during their Design and Construction Update later in the meeting.

Preliminary estimated construction cost is \$8,800,000.

Land acquisition also continues along the MESD-owned levee system.

The first Lands, Easements, Rights-of-Way, Relocation, Disposal Areas (LERRDs) submittal for the East St. Louis Levee System was submitted to USACE on June 2, 2022. The total amount requested for credit is \$1,733,030.54.

Work In-Kind Credit Requests #3, #4, #5 & #6 have also been submitted to USACE. The total amount of these requests for credit is \$12,287,134

Going forward, the LERRDs and WIK requests will be made throughout the year.

Work In-Kind credit of \$11,887,414.07 has been approved to date for the MESD Levee System.

## Prairie Du Pont/Fish Lake Levee Systems

Detailed design work and survey on Bid Package #15 is underway (30% submittal early September) and geotechnical analyses to confirm improvements to be part of Bid Packages #16 and #17 are underway.

Drilling for Bid Packages #16 and #17 will begin in August and is anticipated to take four months. Lab work will occur concurrent with the drilling activity. Design effort will commence as drilling/work is completed.