



Memo to: Board of Directors  
From: Chuck Etwert  
Subject: Program Status Report for October 2025  
Date: October 15, 2025

## **500-Year Authorized Level Status**

### Wood River Levee System

Bid Package 8: Construction of this USACE project is complete. On September 25, the FPD Council submitted a request for work-in-kind (WIK) credit for engineering during construction (EDC) for Bid Package 8 in the amount of \$50,411.00. The Corps is reviewing that request. On October 2, WSP received a revised set of as-built drawings from the Corps for review. WSP issued comments to USACE on October 6.

Bid Package 9: WSP submitted the 95% complete design documents on September 30 for USACE District Quality Assurance (DQA) review. The DQA is currently underway. Following the DQA review, the documents will be revised as needed and submitted for a second Agency Technical Review (ATR). When the ATR is complete, the documents will undergo the final USACE review for Biddability, Constructability, Operability, Environmental and Sustainability (BCOES). Assuming the reviews are completed in the scheduled timeframes, the project will be advertised in early January, and bids will be opened in time for approval at the March FPD Council Board meeting.

As a reminder, the Village of Roxana owns and operates a buried force main that will be relocated as part of this project. Additionally, permanent and temporary easements will be required for this project. The Village of Roxana has committed to providing the necessary easements as part of the agreement to switch to the current seepage berm solution from the former pump station and relief well solution. WSP and the levee district are discussing the option of tree clearing prior to bid award and will bring an agenda item to the November meeting if necessary.

Relief Well Package 2: The FPD Council's land acquisition team has a meeting scheduled for October 20 with the potential new owner of City of Wood River parcels at the intersection of IL-3 and IL-143. The

project and easement request will be discussed in detail at that meeting. USACE is still reviewing the LERRDs claim for credit #2 in the amount of \$906,124.57 that was submitted on September 15.

LERRDs: USACE is still reviewing the LERRDs claim for credit #2 in the amount of \$906,124.57 that was submitted on September 15.

Work In-Kind credit of \$17,739,418.51 and LERRD's credit of \$693,274.23 has been approved to date for the Wood River Levee System.

### MESD Levee System

Bid Package 11: Pipe construction continues. The Contractor has completed all necessary work at the Madison Pump Station and has moved to continue work at the G.C.E.D. #1X Pump Station. On September 29th, Change Order 15 was fully approved. This change order addressed a time extension due to weather and site conditions over the past year. The new contract completion date is March 30, 2026. This change order did not have any price component; therefore, the contract price remains unchanged.

Bid Package 18A: WSP is working towards the 95% complete design submittal, and the pump station is currently undergoing a re-design to accommodate the additional relief well flow discussed over the past few months.

LERRDs: Updates to the FPD Councils' LERRDs submittals to the Corps are still underway.

Work In-Kind credit of \$24,599,173.61 and LERRDs credit of \$1,607,516.56 has been approved to date for the MESD Levee System.

### Prairie Du Pont/Fish Lake Levee Systems

#### Bid Packages 15, 16 & 17:

WSP has prioritized the remaining comments in Bid Package 15 over the past month so that the FPD Council can submit 95% bid documents to USACE for Section 408 permission.

WSP is also working to estimate the impact of the relief well design change in bid packages 16 and 17, as discussed at length last month.

Attached is WSP's Monthly Construction Progress Report.