



Memo to: Board of Directors
From: Chuck Etwert
Subject: Program Status Report for December 2024
Date: December 18,, 2024

500-Year Authorized Level Status

Wood River Levee System

Bid Package 8: The Corps' contractor is anticipated to complete construction of Bid Package 8 soon, after which, WSP will submit the Work-in-Kind (WIK) submittal for engineering during construction (EDC) services.

Bid Package 9: WSP has been coordinating with USACE on the 35% design of the project. The 35% complete design will be submitted to the Corps of Engineers on January 22, 2025.

Relief Well Package 2: The FPD Council received the revised Notice-to-Proceed (NTP) letter for land acquisition for Relief Well Package 2 (RWP2) on August 22, 2024. (RWP2 is the project that the Old Channel Wood River work falls within.) Appraisals are now being obtained for the lands requested by USACE, after which, our negotiator will make offers to each property owner.

LERRDs: WSP is addressing comments provided by USACE to the FPD Council's 2nd LERRDs request. USACE is still reviewing the 3rd LERRDs request. Additional acquisition work (appraisals, negotiations, etc.) for lands requested by USACE for their Relief Well Package 2 is underway.

Work In-Kind credit of \$17,739,418.51 and LERRD's credit of \$693,274.23 has been approved to date for the Wood River Levee System.

MESD Levee System

Bid Package 11: Since the prior update the Contractor has been installing concrete pipe. The river stage has remained low throughout the past several months and has allowed for steady progress. As a reminder, on April 29, 2024 with a forecasted flood stage on the river, the General Contractor was directed to temporarily backfill all open excavations and install the temporary bypass pumping system, per the Emergency Action Plan. The contract with the General Contractor stipulates that the FPD Council will reimburse for emergency work during flooding.

Bid Package 18A: Bid Package 18A: WSP is working towards the 65% design submittal. The required Value Engineering (VE) Report is complete. The 65% complete design will be submitted to the Corps of Engineers in Spring 2025.

LERRDs: The Corps of Engineers is still evaluating the FPD Council's claims for credit submitted in August and September in the amounts of \$740,734.80 and \$47,604.50, respectively.

Work In-Kind credit of \$24,599,173.61 and LERRDs credit of \$1,607,516.56 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

Bid Package 15: WSP submitted the final Section 408 submittal for Bid Package 15 (95% Design) on November 14. The Corps of Engineers has recently notified us that their technical review is anticipated to be complete at the end of March 2025. Land acquisition efforts (appraisals, negotiations, utility relocations, etc.) are underway to secure the necessary easements to construct the improvements.

Bid Package 16: WSP is working towards the 65% complete design submittal to USACE in early 2025.

Bid Package 17: 35% design is underway. After several months of coordination, WSP has obtained approval to construct seepage berm designs that will result in cost savings and reduced environmental impacts, provided certain safety criteria can be met.

WSP is developing updated project schedules for PDP/FL packages based on recent guidance and review timelines from USACE.

Attached is WSP's Monthly Construction Progress Report.