



Memo to: Board of Directors
From: Chuck Etwert
Subject: Program Status Report for January 2026
Date: January 19, 2026

500-Year Authorized Level Status

Wood River Levee System

Bid Package 8: Construction of this USACE project is complete. On October 2, WSP received a revised set of as-built drawings from the Corps for review. WSP issued comments to USACE on October 6. As-built drawings still being revised by the contractor.

Bid Package 9: The Corps provided comments as part of their Biddability, Constructability, Operability, Environmental and Sustainability (BCOES) review on January 9. The comments were minimal and WSP anticipates having all the comments closed this month. The project was advertised for bid on January 14 on the FPD Council's website. The advertisement is also being published in several local newspapers. The expectation is to bring a contractor recommendation to the March FPD Council Board meeting to begin construction.

Relief Well Package 2: Representatives of Hollywood River Studios (HRS) have supplied a counter offer to our land acquisition team to reduce the easement footprint. Their proposal is being considered by the Wood River Drainage and Levee District and the Corps of Engineers.

LERRDs: WSP and USACE are working through comments to LERRDs Claim for Credit #2 (\$906,124.57) and a resubmittal is expected in the coming weeks.

Work In-Kind credit of \$17,789,829.51 and LERRD's credit of \$693,274.23 has been approved to date for the Wood River Levee System.

MESD Levee System

Bid Package 11: Pipe construction continues at G.C.E.D. #1X pump station. All the pipe adjacent to the G.C.E.D. #1X pump station is now installed and the contractor is working to backfill the trenches and construct the porous concrete ditch as weather allows. Some utility relocation work is necessary to re-install five electrical pole guy wires in the coming weeks. Consideration of that utility relocation is on the agenda this month. The contractor is now working on pipe in the Venice Pump Station reach, near the Beelman river terminal.

Bid Package 18A: WSP submitted the 95% complete design documents to USACE on December 11 for the District Quality Assurance (DQA) review. Following the comment/response period of the DQA review, the USACE ATR and then BCOES review will occur.

LERRDs: Updates to the FPD Councils' LERRDs submittals to the Corps are still underway.

Work In-Kind credit of \$24,599,173.61 and LERRDs credit of \$1,607,516.56 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

Bid Packages 15, 16 & 17:

WSP is working to submit Bid Package 15 for Section 408 permission in the coming weeks. The land acquisition team continues to try and obtain the necessary Bid Package 15 easements from property owners (TRRA and Pulcher family). Relocation of electric and telephone are required. The FPD Council has previously entered into a contract for this work; however, the utility owners are also awaiting easements to be granted from a property owner.

WSP is working on addressing USACE comments from the Bid Package 16, 35% review using the latest USACE guidance.

WSP has restarted design work on Bid Package 17.

Attached is WSP's Monthly Construction Progress Report.