



Memo to: Board of Directors  
From: Chuck Etwert  
Subject: Program Status Report for February 2026  
Date: February 18, 2026

## **500-Year Authorized Level Status**

### Wood River Levee System

**Bid Package 9:** This project is out to bid, and bids are due on February 24. An award recommendation will be brought to the March board meeting.

**Relief Well Package 2:** Representatives of Hollywood River Studios (HRS) have supplied a counter offer to our land acquisition team to reduce the easement footprint. Their proposal is still being considered by the Wood River Drainage and Levee District and the Corps of Engineers. WSP is preparing revised LERRDs claims for Wood River.

**LERRDs:** WSP and USACE are working through comments to LERRDs Claim for Credit #2 (\$906,124.57). WSP is preparing revised LERRDs claims for Wood River Credit #2.

Work In-Kind credit of \$17,789,829.51 and LERRD's credit of \$693,274.23 has been approved to date for the Wood River Levee System.

### MESD Levee System

**Bid Package 11:** : Pipe construction continues at G.C.E.D. #1X pump station. The contractor is now working on pipe in the Venice Pump Station reach, near the Beelman river terminal.

**Bid Package 18A:** WSP is addressing the Corps' 95% District Quality Assurance (DQA) review comments. Following the comment/response period of the DQA review, the USACE ATR and then BCOES review will occur.

LERRDs: Updates to the FPD Councils' LERRDs submittals to the Corps are still underway.

Work In-Kind credit of \$24,599,173.61 and LERRDs credit of \$1,607,516.56 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

Bid Packages 15, 16 &17:

.

WSP is working to submit Bid Package 15 for Section 408 permission in the coming weeks. The easement from TRRA has been acquired, and two easements remain to be secured for Bid Package 15. Relocation of electric and telephone are required. The FPD Council has previously entered into a contract for this work; however, the utility owners are also awaiting easements to be granted.

WSP is working on the 65% design of Bid Package 16 using the latest USACE guidance.

WSP has restarted design work on Bid Package 17.

Attached is WSP's Monthly Construction Progress Report.

.