



Memo to: Board of Directors
From: Chuck Etwert
Subject: Program Status Report for June 2022
Date: June 15, 2022

500-Year Authorized Level Status

Wood River Levee System

The USACE Bid Package 08 is under construction by USACE and Wood continues to review contractor Requests for Information (RFI) and submittal reviews under the Engineering During Construction (EDC) services, being performed as Work In-Kind.

Relief Well Package 2 (RWP 2) land acquisition coordination with landowners, USACE, and stakeholders is ongoing.

Relief Well Package 3 land acquisition continues with completion anticipated by the end of 2022.

Wood is awaiting a response regarding the April 1st submittal for LERRDs credit in Wood River. The total amount requested is \$746,490.10.

Wood continues to wait for a decision from USACE regarding their November 17th letter requesting approval for the FPD Council to construct another Work In-Kind project, Bid Package #9. The Corps requested additional information regarding project scope and schedule on June 13th.

Work In-Kind credit of \$16,041,496 has been approved to date for the Wood River Levee System.

The remaining \$4,256,750 dollars of Work In-Kind credit needed, will be achieved with eligible Wood design and Bid Package #9 project mentioned above.

MESD Levee System

The USACE Agency Technical Review (ATR) on our Bid Package #11 plans started February 14 and is still ongoing. The ATR submittal has been submitted for a year as of later this month (June 28, 2021). Wood has responded to all comments and requests from the ATR team and is awaiting the final ATR report. Following receipt of the ATR Report, Wood will re-submit to the Corps for the Corps' Bidding, Constructability, Operability, Environmental, and Sustainability (BCOES) review.

Concurrently with the BCOES review, Wood and the FPD Council will advertise Bid Package #11 for bids. Amendments to the construction documents will be made as necessary to address the BCOES Review comments, which are anticipated to be minimal. The Corps' BCOES review is anticipated to take approximately 4 to 6 weeks. Right now, Wood hopes to bring the construction award recommendation to the board at the August 2022 meeting. Board approval of this project was originally scheduled for November 2021.

Current estimated construction cost is \$12,000,000.

Bid Package #18A – Wood submitted the draft report to USACE yesterday. The report is quite large, so it is expected USACE will take several weeks to review and provide any comments. Ultimately, the goal of the Bid Package #18A report is to add the Bid Package #18A as a WIK project in the Cahokia Heights area of the MESD system, if needed to complete MESD WIK requirements. Wood will provide a brief summary of the report findings at the July board meeting.

Preliminary estimated construction cost is \$8,800,000.

Land acquisition also continues along the MESD-owned levee system.

The first Lands, Easements, Rights-of-Way, Relocation, Disposal Areas (LERRDs) submittal for the East St. Louis Levee System was submitted to USACE on June 2, 2022. The total amount requested for credit is \$1,733,030.54.

Work In-Kind Credit Requests #3, #4, #5 & #6 have also been submitted to USACE. The total amount of these requests for credit is \$12,287,134

Going forward, the LERRDs and WIK requests will be made throughout the year.

Work In-Kind credit of \$11,887,414.07 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

On May 23, 2022, Wood received approval of the PdP/FL Phase III Drilling Plan that was submitted to USACE on October 10, 2021. The Q1 & Q2 drilling season has been missed, but Wood anticipates moving forward with drilling using multiple drill rigs throughout this summer

and fall, as the river allows. Wood is lining up multiple laboratories to test the soil samples coming from multiple drill rigs to make up for lost time due to the delay in drilling plan approval.

Detailed design work on Bid Package #15 survey and design continues with geotechnical analyses being performed to confirm improvements to be part of Bid Packages #16 and #17.

Wood is continuing to coordinate with the Prairie du Pont Levee and Sanitary District regarding the improvements in Bid Package #15 to incorporate as much of the local, institutional knowledge about the system as possible.