



Memo to: Board of Directors
From: Chuck Etwert
Subject: Program Status Report for August 2022
Date: August 15, 2022

500-Year Authorized Level Status

Wood River Levee System

The USACE Bid Package 08 is under construction by USACE and Wood continues to review contractor Requests for Information (RFI) and submittal reviews under the Engineering During Construction (EDC) services, being performed as Work In-Kind.

Relief Well Package 2 (RWP 2) land acquisition coordination with landowners, USACE, and stakeholders is ongoing.

Relief Well Package 3 land acquisition continues with completion anticipated by the end of 2022.

Wood is awaiting a response regarding the August 3rd resubmittal for LERRDs credit in Wood River. The total amount requested is \$696,876.85.

Wood continues to wait for a decision from USACE regarding their November 17th letter requesting approval for the FPD Council to construct another Work In-Kind project, Bid Package #9. The Corps requested additional information regarding project scope and schedule on June 13th.

Work In-Kind credit of \$16,041,496 has been approved to date for the Wood River Levee System.

The remaining \$4,256,750 dollars of Work In-Kind credit needed, will be achieved with eligible Wood design and Bid Package #9 project mentioned above.

MESD Levee System

Bid Package #11 – Bid Package was advertised for bid on June 23, 2022, with a pre-bid meeting held on July 8th. Bids were open on August 9th and a recommendation for construction award will be presented by Wood at the meeting on August 17th.

The estimated construction cost with contingencies was \$12,000,000.

Bid Package #18A – Wood is waiting for comments regarding the draft flow study report submitted to USACE on June 14th.

Preliminary estimated construction cost is \$8,800,000.

Land acquisition also continues along the MESD-owned levee system.

The first Lands, Easements, Rights-of-Way, Relocation, Disposal Areas (LERRDs) submittal for the East St. Louis Levee System was submitted to USACE on June 2, 2022. The total amount requested for credit is \$1,733,030.54.

Work In-Kind Credit Requests #3, #4, #5 & #6 have also been submitted to USACE. The total amount of these requests for credit is \$12,287,134

Going forward, the LERRDs and WIK requests will be made throughout the year.

Work In-Kind credit of \$11,887,414.07 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

Detailed design work and survey on Bid Package #15 is underway (30% submittal early September) and geotechnical analyses to confirm improvements to be part of Bid Packages #16 and #17 are underway.

Drilling for Bid Packages #16 and #17 will begin August 15th and is anticipated to take four months. Lab work will occur concurrent with the drilling activity. Design effort will commence as drilling/work is completed.