



Memo to: Board of Directors  
From: Chuck Etwert  
Subject: Program Status Report for September 2022  
Date: September 15, 2022

### **500-Year Authorized Level Status**

#### Wood River Levee System

The USACE Bid Package 08 is under construction by USACE and Wood continues to review contractor Requests for Information (RFI) and submittal reviews under the Engineering During Construction (EDC) services, being performed as Work In-Kind.

Relief Well Package 2 (RWP 2) land acquisition coordination with landowners, USACE, and stakeholders is ongoing.

Relief Well Package 3 land acquisition continues with completion anticipated by the end of 2022.

Wood is awaiting a response regarding the August 3rd resubmittal for LERRDs credit in Wood River. The total amount requested is \$696,876.85. Wood submitted the second Work In-Kind Credit request for Wood River on September 2<sup>nd</sup>, for \$1,948,785.47.

Wood continues to wait for a decision from USACE regarding their November 17<sup>th</sup> letter requesting approval for the FPD Council to construct another Work In-Kind project, Bid Package #9. The Corps requested additional information regarding project scope and schedule. A schedule was submitted to USACE on September 13<sup>th</sup>.

Work In-Kind credit of \$16,041,496 has been approved to date for the Wood River Levee System.

The remaining \$4,256,750 dollars of Work In-Kind credit needed, will be achieved with eligible Wood design and Bid Package #9 project mentioned above.

### MESD Levee System

The FPD Council and Wood held a pre-construction meeting for Bid Package 11 with Keller Construction on August 30 and issued Notice-to-Proceed September 12, 2022. Presently, Keller is making their pre-construction submittals to Wood, who is reviewing and sending to USACE for final review.

Land acquisition for the USACE-designed and constructed Bid Package 14C is anticipated to begin soon, and includes several large parcels of agricultural land along the north flank of MESD in Madison County, IL, near South Roxanna and Edwardsville. Wood has urged USACE to issue the Notice-to-Proceed for land acquisition quickly, so acquisitions can begin. These are anticipated to be difficult.

Bid Package #18A – Wood is waiting for comments regarding the draft flow study report submitted to USACE on June 14<sup>th</sup>.

Preliminary estimated construction cost is \$8,800,000.

Land acquisition also continues along the MESD-owned levee system.

The first Lands, Easements, Rights-of-Way, Relocation, Disposal Areas (LERRDs) submittal for the East St. Louis Levee System was submitted to USACE on June 2, 2022. The total amount requested for credit is \$1,733,030.54.

Work In-Kind Credit Requests #3, #4, #5 & #6 have also been submitted to USACE. The total amount of these requests for credit is \$12,287,134

Going forward, the LERRDs and WIK requests will be made throughout the year.

Work In-Kind credit of \$11,887,414.07 has been approved to date for the MESD Levee System.

### Prairie Du Pont/Fish Lake Levee Systems

The 30% design submittal for Bid Package 15 should be submitted in the next few days.

Geotechnical analyses (borings) for Bid Packages 16 and 17 are underway and anticipated to finish by the end of the year. Wood continues to coordinate with USACE regarding the environmental permitting requirements for the PDP/FL projects, and has received preliminary indication that minimal permitting effort will be needed, as USACE did much of the work as part of their 2011 Limited Re-evaluation Report (LRR).