



Memo to: Board of Directors
From: Chuck Etwert
Subject: Program Status Report for November 2025
Date: November 17, 2025

500-Year Authorized Level Status

Wood River Levee System

Bid Package 8: Construction of this USACE project is complete. On September 25, the FPD Council submitted a request for work-in-kind (WIK) credit for engineering during construction (EDC) for Bid Package 8 in the amount of \$50,411.00. The Corps is reviewing that request. On October 2, WSP received a revised set of as-built drawings from the Corps for review. WSP issued comments to USACE on October 6.m As-built drawings still being revised by the contractor.

Bid Package 9: WSP submitted the 95% complete design documents for USACE Agency Technical Review (ATR) on November 11. When the ATR is complete, the documents will undergo the final USACE review for Biddability, Constructability, Operability, Environmental and Sustainability (BCOES). Assuming the reviews are completed in the scheduled timeframes, the project will be advertised in early January, and bids will be opened in time for approval at the March FPD Council Board meeting.

A utility relocation is required before this project can be constructed, which is included in the agenda this month.

Environmental guidelines require that tree clearing be conducted between the months of October and March; therefore, the Wood River Levee District has been assisting with that effort in advance of the general contractor arriving on site in the May 2026 timeframe. This assistance is also on the agenda this month.

Land acquisition from the Village of Roxana for the necessary easements is expected to be completed soon.

Relief Well Package 2: : On October 20, the FPD Council's land acquisition team had a meeting with the potential new owner of City of Wood River parcels at the intersection of IL-3 and IL-143. The easement negotiations are still ongoing, but the prospective owner was open to the idea of an easement but cited the need for further review on their side before committing.

LERRDs: LERRDs Claims No.2 and No. 3 have been requested to be withdrawn and a new claim for credit, Claim for Credit No.2 (Revision 1) in the amount \$906,124.578 was submitted on September 15, 2025.

Work In-Kind: Work In-Kind Credit Claim No.3 in the amount of \$50,411.00 was approved on October 10, 2025.

Work In-Kind credit of \$17,789,829.51 and LERRD's credit of \$693,274.23 has been approved to date for the Wood River Levee System.

MESD Levee System

Bid Package 11: Pipe construction continues at G.C.E.D. #1X pump station.

Bid Package 18A: WSP is working on the 95% complete design submittal, and the pump station is currently undergoing a re-design to accommodate the additional relief well flow discussed over the past few months. WSP is scheduled to submit the 95% complete design documents to USACE in December.

LERRDs: Updates to the FPD Councils' LERRDs submittals to the Corps are still underway.

Work In-Kind credit of \$24,599,173.61 and LERRDs credit of \$1,607,516.56 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

Bid Packages 15, 16 &17:

WSP is working to submit Bid Package 15 for Section 408 permission in January 2026 and anticipates bidding the project in March and bringing it for Board approval in May 2026.

Most of Bid Package 16 and Bid Package 17 will require some form of re-design as a result of design criteria changes issued by the Corps earlier this year. An amendment to WSP's Work Order 16 is on the agenda and captures those changes. Work on those two packages is scheduled to restart this month.

Attached is WSP's Monthly Construction Progress Report.