



Memo to: Board of Directors

From: Chuck Etwert

Subject: Program Status Report for September 2017

Date: September 18, 2017

Approximately 97.1% of the \$74.4 million of construction, involved in all ten current construction bid packages, has been completed thru August. The amount of work completed during the month was \$944,045. The total amount of construction completed is \$72.3 million. There is just slightly over two million dollars' worth of 100-Year accreditation construction remaining to be completed.

During the last month, the river finally receded to a level where contractors were able to continuously work. The current river elevation, as of this morning, was under 3.0 feet and is predicted to continue to recede to a level of less than 2.0 feet by the end of the month. Major items still being completed are the East St. Louis 126 Inch Sewer Rehabilitation, the MESD clay cap (where construction has begun), and the four remaining relief wells in the Wood River area. If the river elevations continue to recede as forecasted, these three major items should be completed in the next few weeks.

With the completion of these projects, Amec Foster Wheeler will be submitting the Lower Wood River certification package to FEMA by November 1<sup>st</sup>, and the MESD certification information to the Corps of Engineers by December 31, 2017.

As I have previously informed you, the reprogramming request to transfer Wood River funds to East St. Louis is proceeding and is currently under review by the Assistant Secretary of the Army for Civil Works. It appears, that the Council's request, to utilized these funds in a much quicker manner, will be successful.

The Corps' requirement of a Risk Assessment and Supplemental Report in Wood River has put Amec Foster Wheeler's design of Bid Packages 9 & 10 on hold. The Corps' utilization of the Risk Informed Design Process in MESD is also delaying the design of Bid Packages 11 and 12/13. Thus, Amec Foster Wheeler design efforts will be on Wood River Bid Package 8, MESD Bid Package 14 and Prairie Du Pont/Fish Lake Bid Packages 15, 16, & 17. Utilization of Work

In-Kind Credit will not occur in Wood River until September 2019 and in MESD until March 2018.

I have included in your Board packet, a copy of Amec Foster Wheeler's Monthly Progress Report for September.