Southwestern Illinois Flood Prevention District Council

Memo to: Board of Directors

From: Chuck Etwert

Subject: Program Status Report for June 2026

Date: June 17, 2026

500-Year Authorized Level Status

Wood River Levee System

Bid Package 9: The agreement between Baxmeyer Construction and the FPD Council will be routed for signatures following in the coming week. Notice-to-proceed will be issued after the contract is fully executed.

Relief Well Package 2 The purchases approved by the Board in May are being finalized. Negotiation with two remaining landowners continues for the same project.

LERRDs: LERRDs claim for credit #2 has been resubmitted in the amount of $5,832.35. This is the first of several LERRDs submittals that will be submitted in the coming weeks after USACE agrees the format and documentation is acceptable to their real estate branch.

Work In-Kind credit of $17,789,829.51 and LERRD's credit of $693,274.23 has been approved to date for the Wood River Levee System.

MESD Levee System

Bid Package 11: The contractor has continued to experience weather delays over the past several weeks. The final two pipe reaches remain to be completed pending approval from a utility owner. Due to the recent spikes in the Mississippi River stage, work to install new pumps and piping in G.C.E.D. #1X Pump Station will be completed in the coming weeks when the river level comes down. as the pump station will be out of service for approximately 4 weeks once work begins.

Bid Package 18A: The USACE BCOES is still underway, which is the final review before advertisement for bid. We now anticipate advertising Bid Package 18A for bid in July.

LERRDs: Updates to the FPD Councils' LERRDs submittals to the Corps are still underway.

Work In-Kind credit of $24,599,173.61 and LERRDs credit of $1,607,516.56 has been approved to date for the MESD Levee System.

Prairie Du Pont/Fish Lake Levee Systems

Bid Packages 15, 16 &17:

WSP and USACE met on June 11 to work through outstanding Bid Package 15 review comments and revised USACE guidance.

Two easements remain to be acquired before Bid Package 15 can be advertised for bid, and relocation of electric and telephone are also required before Bid Package 15 can be constructed. As previously reported, the FPD Council entered into a contract for this work; however, the utility owners are also awaiting easements to be granted from the same owners which the FPD Council is seeking easements from.

After Section 408 permission is granted from USACE, easements are acquired, and utility relocation easements are secured Bid Package 15 will be advertised for bid.

Design of Bid Packages 16 and 17 are underway using the latest guidance and direction from USACE.

Attached is WSP's Monthly Construction Progress Report.